

Joseph Martella

From: Joseph Martella
Sent: Friday, January 04, 2013 2:13 PM
To: Simpson, Greg - Corporate EHS
Cc: Michalewich, Rich; Kelly Owens
Subject: RE: Gorham Site Pump & Treat System Installation Update and Extension Request

Mr. Simpson:

The Department has received Textron's request for an extension of the February 15, 2013, deadline to start work on the Pump & Treat System installation on Parcel A of the former Gorham Manufacturing site. Some of the initial tasks associated with the approved remedial action have been initiated. The Department understands that due to the intrusive nature of the planned work, and the possibility of construction related delays and/or issues due to winter weather concerns, Textron is requesting a 60 day extension to the construction start date to allow construction activities to begin during a more favorable weather period and minimize the likelihood of weather-induced delays or construction issues. The Department hereby grants the requested 60 day extension for initiation of construction activities, with the new deadline of April 16, 2013. Please contact me if you have any questions regarding this email. Sincerely,

Joe

Joseph T. Martella II

Joseph T. Martella II
 Senior Engineer
 Office of Waste Management
 Rhode Island Department of Environmental Management
 235 Promenade Street
 Providence, RI 02908

Telephone: (401) 222-2797 Ext. 7109
 Fax: (401) 222-3812
 E-mail: joseph.martella@dem.ri.gov

From: Simpson, Greg - Corporate EHS [mailto:gsimpson@Textron.com]
Sent: Friday, January 04, 2013 11:22 AM
To: Joseph Martella
Cc: Michalewich, Rich
Subject: Gorham Site Pump & Treat System Installation Update and Extension Request

Joe:

As you know, the Order of Approval for installation of the groundwater pump and treat system was issued by the Department on December 17, 2012. The Order contained a requirement for work to begin within 60 days of receipt of the Order. Currently, Textron and our consultant AECOM have completed the following preliminary construction activities:

- 1.) Selection of subcontractor who will complete work

1/4/2013

- 2.) Utility location for intrusive activities
- 3.) Issued authorization for treatment compound construction
- 4.) Ordered necessary piping, well materials and appurtenances
- 5.) Prepared a notification letter in English and Spanish to City Authorities and abutting properties along Adelaide Avenue. These will be sent prior to construction activities.

As we have discussed, due to the intrusive nature of the work and possibility of construction related delays and/or issues due to winter weather, Textron is requesting a 60 day extension to the construction start date (construction activities to begin by April 16, 2013). This will allow us to begin the construction activities during a more favorable weather period and minimize the likelihood of weather-induced delays or construction issues. Once activities begin, we anticipate activities will be completed in 15 business days.

Please let me know if you have any questions.

Thank you,
Greg

Gregory L. Simpson

Senior Project Manager
Textron Inc.
40 Westminster Street
Providence, RI 02903
p (401) 457-2635
f (401) 457-6028